

## **Project Status& Update**

February 28, 2019

COA, ST

### **Parking Lot and Intersection Improvements**

Staging 4 construction started this week. Stage 4 construction involves the reconstruction of the middle drive aisle and main entrance, removal/replacement of the existing pay stations & shelters, removal/replacement of the existing charging stations, paving and striping of work area, and electrical & utility work. Stage 4 work could take up to 5-6 weeks, weather permitting.

Early this week, the existing pay stations and shelters have been removed. New solar pay stations will be installed along the platform and at the north end of the parking lot. Commuters are urged to plan for slightly longer commutes, use caution around the work zones, and be on alert for workers and equipment.

Access to the ATC building, Pace bus point, and platform will be maintained throughout construction. All surrounding businesses will be open during construction. Commuters should note the locations of the daily fee and permit parking areas. Permit parking areas are available for daily fee users after 9 am.

The newly completed parking lot (ATC South Lot) is open to commuters and general public. The lot is designated as daily fee parking lot. Commuters parking at the ATC should pay the daily parking fee (\$2) to avoid parking fine.

### **Bridge Construction**

Due to weather conditions in January and February, combined with high water, bridge work was limited. Weather permitting, the contractor could start substructure work the 2<sup>nd</sup> week of March 2019.

Please contact the City Public Works Department/Engineering Division at 630/256-3200 for questions. Additional information and construction updates are available on the City website at: <https://www.aurora-il.org/1928/Aurora-Transportation-Center-ATC>

For additional commuter parking information, please see the City website at: <https://www.aurora-il.org/1170/Commuter-Parking>

## **Construction Pictures:**

---



ATC Parking Lot, start of Stage 4 work. Middle drive aisles are closed. Looking north 02/28/2019



Pace completed shelters installation-looking north 02/08/2019





Site Condition- looking west 01/07/2019



Site Condition- looking west 01/07/2019





Looking East 02/21/2019



Looking East 02/21/2019