

Project Status & Update (DRAFT)

May 16 2019
COA, ST

Parking Lot and Intersection Improvements

Contractor finishing remaining improvements in stage 4 and stage 5. Stage 5 involves the construction of the raised medians on Broadway Avenue, paving and striping of work area in the parking lot, installation of traffic signals, and streetlights. Completed of these 2 stages are scheduled for first week in June, weather permitted.

Commuters are urged to plan for slightly longer commutes, use caution around the work zones, and be on alert for workers and equipment.

Access to the ATC building, Pace bus point, and platform will be maintained throughout construction. Temporary lane closure should be expected during paving operation. Commuters should note the locations of the daily fee, the permit parking areas, and kiss-n-ride area.

Bridge Construction

Contractor continues work on bridge pier # 6,5,4,3 and 2. Due to recent rain events, piers work were limited. Constructor started continues east abutment work (excavating, forming, and pouring concrete backfill abutment footing).

Please contact the City Public Works Department/Engineering Division at 630/256-3200 for questions. Addition information and construction updates are available on the City website at: <https://www.aurora-il.org/1928/Aurora-Transportation-Center-ATC>

For additional commuter parking information, please see the City website at:
<https://www.aurora-il.org/1170/Commuter-Parking>

Construction Pictures:



Stage 4- Traffic signal at Broadway Avenue and Spring Street being install.



Stage 5- Median work along Broadway Avenue. Median graded and curbs formed. Ready for pouring concrete and backfilling.



East Abutment work- forming/excavation of abutment footing - 05/07/2019.



East Abutment work-forming abutment footing - 05/08/2019.



East Abutment work-forming abutment footing – River at flood stage- 05/09/2019.



Pouring concrete- east abutment footing 05/14/2019



Pouring concrete- east abutment footing 05/14/2019